COMPLETION REPORT

	Name of Work	:	IMPROVEMENTS TO A MAIN & B MAIN ROADS OF MEENAKSHI LAYOUT, 1ST A CROSS TO 11TH A CROSS ROADS OF SOUNDARYA LAYOUT IN BAGALAGUNTEE IN WARD NO. 14
2.	Sanctioned Estimate No. & Dt	:	CE/DY 3/116.12 dt 24.4.2012
3.	Head of Account which is Chargeable	:	page-3089
4.	Work Order No. & Dt	:	BBMP SS/2012-13 dt 19.5.2012
5.	Name of Contractor	:	TECHNICAL MANAGER (WEST), KRIDL
6a.	Time stipulated for completion of work	:	
b.	Delay in execution of work	:	–
7.	Measurement recorded in	:	M.B. No. 5677
8.	Check measurement of the Asst.	:	M.B. No. 5677 Page No. 56 24 29 to 56 24 34/2
	Asst. Exe. Eng. / Exe. Eng	:	Page No. 56 24 29 to 56 24 34/2
9.	Name of the Office / Official	:	
	incharge of the work	:	
10.	a) Asst. Engineer		ಎಸ್-ಯು ಬಿಸಿಸಿ
	b) Asst. Exe. Engineer		ಕಂಠ ಸಾಲು

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00	4924571/-		

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner